

<b>Marrowbone Millennium Park – Outline Programme</b>	
<u>Preliminary Stage</u>	
<b>Client Approval to Commence Design</b>	02-Nov-12
<u>Investigation Stage</u>	
<b>Topographical Survey (Complete By)</b>	09-Nov-12
<b>Site Investigation</b>	N/A
<u>Design Stage</u>	
<b>Outline Design Proposal Complete</b>	09-Nov-12
<b>Client Approval</b>	16-Nov-12
<b>Detailed Design Complete</b>	30-Nov-12
<b>Specifications Complete</b>	07-Dec-12
<b>BoQ Complete</b>	14-Dec-12
<b>Tender Package Finalised</b>	21-Dec-12
<u>Procurement Stage</u>	
<b>Issue PQQ documents to Client</b>	23-Nov-12
<b>Client Approval</b>	30-Nov-12
<b>PQQ Documents uploaded to BCC e-sourcing</b>	03-Dec-12
<b>Return of PQQ submissions</b>	21-Dec-12
<b>Select List Report</b>	06-Jan-12
<b>Client Approval</b>	13-Jan-13
<u>Tender Stage</u>	
<b>Issue of Tender Documents</b>	16-Jan-12
<b>Tenders Returned</b>	10-Feb-12
<b>Tender Report</b>	17-Feb-12
<b>Client Approval</b>	24-Feb-12
<u>Appointment</u>	
<b>Letter of Intent</b>	27-Feb-13
<b>Letter of Appointment</b>	12-Mar-13
<u>Construction Period</u>	
<b>Mobilisation</b>	12-Mar-13
<b>Contract Commencement</b>	26-Mar-13
<b>Contract Completion</b>	06-Jul-13