## Appendix - Summary of the critical ICT Services located at Gloucester Street

The dates below are dependent on reaching agreement with a number of 3rd party suppliers and they may be subject to change.

| Infrastructure Area     | Component                         | Status            | Estimated Date | Suppliers   |
|-------------------------|-----------------------------------|-------------------|----------------|-------------|
|                         |                                   |                   |                | involved    |
| Servers & Storage       | 20 physical servers – 120 virtual | *To be relocated  | February 18    | SCC         |
|                         | servers                           |                   |                |             |
| Network Connectivity    | Dedicated Network Links between   | Complete          | i              | ВТ          |
|                         | core sites                        |                   |                |             |
|                         | Council fibre upgrade             | Complete          |                | BT          |
|                         | (City Hall, CWB, 9 Adelaide)      |                   |                |             |
|                         | Broadband services for 80+        | Complete          | i              | BT          |
|                         | remote sites                      |                   |                |             |
| In- Building Networking | Core and Edge Switches            | Complete          |                | SCC         |
|                         | Cabling                           | Complete          | <u> </u>       | BlackBox    |
|                         | Voice and Data Ports              | Complete          |                | SCC         |
| Telephony Services      | Telephone Lines                   | Complete          |                | Daisy       |
|                         | SIP Trunk Circuits                | *New installation | <br>ТВС        | Gamma       |
|                         | Call centre services              | Complete          | i              | Daisy, BT   |
|                         | VoIP switches                     | *To be relocated  | February 18    | SCC         |
| Internet Service        | Primary service (200Mb)           | *New installation | November 17    | SCC, BT,    |
|                         |                                   |                   |                | Fluid One   |
|                         | Secondary service (Duncrue)       | Complete          |                |             |
| Security Infrastructure | Firewalls – Security, VPN, Web    | *To be relocated  | February 18    | Cyphra      |
|                         | application                       |                   |                |             |
|                         |                                   |                   | <u> </u>       |             |
|                         | Intrusion Prevention              | *To be relocated  | February 18    | Cyphra      |
|                         |                                   |                   |                |             |
|                         | Network Switching                 | *To be relocated  | February 18    | SCC         |
|                         |                                   |                   |                |             |
|                         | Physical & Virtual Servers        | *To be relocated  | February 18    | SCC         |
| Uninterruptible Power   | Backup power                      | Complete          |                | SCC         |
| Supply                  |                                   |                   |                |             |
| Network NI              | Planning Portal & BDM             | *To be relocated  | ТВС            | DfP, eir NI |
| NIHE live environment   | Server & Storage infrastructure   | *To be relocated  | February 18    | NIHE        |
|                         |                                   |                   |                | Northgate   |
|                         | Network link                      | In progress       | ТВС            | BT          |
|                         | Security Infrastructure           | *To be relocated  | February 18    | Cyphra      |